

Main Streets on Halsey - Project Schedule V5

		Aug-22	Sep-22				Oct-22				Nov-22				Dec-22						
Monday date		29	5	12	19	26	3	10	17	24	31	7	14	21	28	5	12	19	26	2	9
Week #		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	Project Management																				
1A	Project Kickoff Meeting (1.1)	NTP 9/1				Materials	KO		Summary												
1B	Project Management Plan (1.2)					Draft			Revise												
1C	Project Website (1.3)					Draft			Revise												
1D	PMT Meetings, up to 16 (1.4)																				
1E	Public Involvement Plan (1.5)																Draft	PMT Review	PMT Review	Final	
2	Cross Section Deficiencies and Needs																				
2A	Draft Memorandum #1: Existing Standards, Existing Conditions and Needs (2.1)																			Draft	PMT Review
2B	Draft Memorandum #2: Cross Section Deficiencies and Needs (2.2)																			Draft	PMT Review
2C	Field Reconnaissance (2.3)													Field Day							
2D	Streetscape and Roadway Design Toolkit (2.4)																			Draft	PMT Review
2E	TAC Meeting #1 (2.5)																				
2F	PAC Meeting #1 (2.6)																				
2G	Final Memorandum #1 and #2 (2.7 & 2.8)																				
3	Public Event #1																				
3A	Public Event #1: Community Input on Transportation Needs (3.1)																				
3B	Draft and Final Public Event #1: Summary Report (3.2)																				
4	Alternatives Analysis																				
4A	Draft Memorandum #3: Halsey Alternatives (4.1)																				
4B	Draft Memorandum #4 Transportation and Land Use Alternatives (4.2)																				
4C	TAC Meeting #2 (4.3)																				
4D	PAC Meeting #2 (4.4)																				
4E	Public Event #2: Alternatives (4.5)																				
4F	Public Event #2 Summary Report (4.6)																				
4G	Final Memorandum #3 and #4 (4.7 & 4.8)																				
5	Develop a Street Design Plan																				
5A	Draft Memorandum #5: Amendments for Streetscape Elements and Linear Design (5.1)																				
5D	Joint Meeting (5.4)																				
5B	Public Event #3: Design Workshop (5.2)																				
5C	Public Event #2 Summary Report (5.3)																				
5E	Final Memorandum #5 (5.5)																				
6	Adoption																				
6A	Adoption Draft Main Streets on Halsey Cross Section and Street Design Plan (6.1)																				
6B	Adoption Materials (6.2)																				
6C	Public Hearing Arrangements (6.3)																				
6D	Staff Reports and 35-day Notices (6.4)																				

- # Conference Call
- # Consultant Task
- # City/ODOT Task
- # Meeting
- # Week with a Holiday
- # PMT Review

Main Streets on Halsey - Project Schedule V5

		Jan-23			Feb-23				Mar-23				Apr-23				May-23				
Monday date		16	23	30	6	13	20	27	6	13	20	27	3	10	17	24	1	8	15	22	29
Week #		21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40
1	Project Management																				
1A	Project Kickoff Meeting (1.1)																				
1B	Project Management Plan (1.2)																				
1C	Project Website (1.3)																				
1D	PMT Meetings, up to 16 (1.4)																				
1E	Public Involvement Plan (1.5)																				
2	Cross Section Deficiencies and Needs																				
2A	Draft Memorandum #1: Existing Standards, Existing Conditions and Needs	PMT Review	Revise																		
2B	Draft Memorandum #2: Cross Section Deficiencies and Needs (2.2)	PMT Review	Revise																		
2C	Field Reconnaissance (2.3)																				
2D	Streetscape and Roadway Design Toolkit (2.4)	PMT Review	Revise																		
2E	TAC Meeting #1 (2.5)		Materials	TAC1	Summary																
2F	PAC Meeting #1 (2.6)		Materials	PAC1	Summary																
2G	Final Memorandum #1 and #2 (2.7 & 2.8)					Final															
3	Public Event #1																				
3A	Public Event #1: Community Input on Transportation Needs (3.1)		Revise	PE1	PE1																
3B	Draft and Final Public Event #1: Summary Report (3.2)					Draft	PMT Review	Final													
4	Alternatives Analysis																				
4A	Draft Memorandum #3: Halsey Alternatives (4.1)																				
4B	Draft Memorandum #4 Transportation and Land Use Alternatives (4.2)																				
4C	TAC Meeting #2 (4.3)																				
4D	PAC Meeting #2 (4.4)																				
4E	Public Event #2: Alternatives (4.5)																				
4F	Public Event #2 Summary Report (4.6)																				
4G	Final Memorandum #3 and #4 (4.7 & 4.8)																				
5	Develop a Street Design Plan																				
5A	Draft Memorandum #5: Amendments for Streetscape Elements and Line																				
5D	Joint Meeting (5.4)																				
5B	Public Event #3: Design Workshop (5.2)																				
5C	Public Event #2 Summary Report (5.3)																				
5E	Final Memorandum #5 (5.5)																				
6	Adoption																				
6A	Adoption Draft Main Streets on Halsey Cross Section and Street Design Pl																				
6B	Adoption Materials (6.2)																				
6C	Public Hearing Arrangements (6.3)																				
6D	Staff Reports and 35-day Notices (6.4)																				

- # Conference Call
- # Consultant Task
- # City/ODOT Task
- # Meeting
- # Week with a Holiday
- # PMT Review

Main Streets on Halsey - Project Schedule V5

		Jun-23				Jul-23				Aug-23				Sep-23				Oct-23					
Monday date	Week #	5	12	19	26	3	10	17	24	7	14	21	28	4	11	18	25	2	9	16	23		
		41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60		
1	Project Management																						
1A	Project Kickoff Meeting (1.1)																						
1B	Project Management Plan (1.2)																						
1C	Project Website (1.3)																						
1D	PMT Meetings, up to 16 (1.4)																						
1E	Public Involvement Plan (1.5)																						
2	Cross Section Deficiencies and Needs																						
2A	Draft Memorandum #1: Existing Standards, Existing Conditions and Need																						
2B	Draft Memorandum #2: Cross Section Deficiencies and Needs (2.2)																						
2C	Field Reconnaissance (2.3)																						
2D	Streetscape and Roadway Design Toolkit (2.4)																						
2E	TAC Meeting #1 (2.5)																						
2F	PAC Meeting #1 (2.6)																						
2G	Final Memorandum #1 and #2 (2.7 & 2.8)																						
3	Public Event #1																						
3A	Public Event #1: Community Input on Transportation Needs (3.1)																						
3B	Draft and Final Public Event #1: Summary Report (3.2)																						
4	Alternatives Analysis																						
4A	Draft Memorandum #3: Halsey Alternatives (4.1)				Draft	PMT Review	PMT Review	Revise	AC/PAC Review	Revise													
4B	Draft Memorandum #4 Transportation and Land Use Alternatives (4.2)				Draft	PMT Review	PMT Review	Revise	AC/PAC Review	Revise													
4C	TAC Meeting #2 (4.3)																						
4D	PAC Meeting #2 (4.4)																						
4E	Public Event #2: Alternatives (4.5)	PE2	PE2	PE2																			
4F	Public Event #2 Summary Report (4.6)				Draft	PMT Review	PMT Review																
4G	Final Memorandum #3 and #4 (4.7 & 4.8)																						
5	Develop a Street Design Plan																						
5A	Draft Memorandum #5: Amendments for Streetscape Elements and Line																				Draft	PMT Review	PMT Review
5D	Joint Meeting (5.4)																						
5B	Public Event #3: Design Workshop (5.2)																						
5C	Public Event #2 Summary Report (5.3)																						
5E	Final Memorandum #5 (5.5)																						
6	Adoption																						
6A	Adoption Draft Main Streets on Halsey Cross Section and Street Design Pl																						
6B	Adoption Materials (6.2)																						
6C	Public Hearing Arrangements (6.3)																						
6D	Staff Reports and 35-day Notices (6.4)																						

- # Conference Call
- # Consultant Task
- # City/ODOT Task
- # Meeting
- # Week with a Holiday
- # PMT Review

Main Streets on Halsey - Project Schedule V5

		Nov-23					Dec-23				Jan-24					Feb-24			
Monday date	Week #	30	6	13	20	27	4	11	18	25	1	8	15	22	29	5	12	19	26
		61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78
1	Project Management																		
1A	Project Kickoff Meeting (1.1)																		Final 2/29
1B	Project Management Plan (1.2)																		
1C	Project Website (1.3)																		
1D	PMT Meetings, up to 16 (1.4)																		
1E	Public Involvement Plan (1.5)																		
2	Cross Section Deficiencies and Needs																		
2A	Draft Memorandum #1: Existing Standards, Existing Conditions and Need																		
2B	Draft Memorandum #2: Cross Section Deficiencies and Needs (2.2)																		
2C	Field Reconnaissance (2.3)																		
2D	Streetscape and Roadway Design Toolkit (2.4)																		
2E	TAC Meeting #1 (2.5)																		
2F	PAC Meeting #1 (2.6)																		
2G	Final Memorandum #1 and #2 (2.7 & 2.8)																		
3	Public Event #1																		
3A	Public Event #1: Community Input on Transportation Needs (3.1)																		
3B	Draft and Final Public Event #1: Summary Report (3.2)																		
4	Alternatives Analysis																		
4A	Draft Memorandum #3: Halsey Alternatives (4.1)																		
4B	Draft Memorandum #4 Transportation and Land Use Alternatives (4.2)																		
4C	TAC Meeting #2 (4.3)																		
4D	PAC Meeting #2 (4.4)																		
4E	Public Event #2: Alternatives (4.5)																		
4F	Public Event #2 Summary Report (4.6)																		
4G	Final Memorandum #3 and #4 (4.7 & 4.8)																		
5	Develop a Street Design Plan																		
5A	Draft Memorandum #5: Amendments for Streetscape Elements and Line	Revise																	
5D	Joint Meeting (5.4)	Materials	TAC/PAC	Summary															
5B	Public Event #3: Design Workshop (5.2)	Revise	PE3	PE3															
5C	Public Event #2 Summary Report (5.3)				Draft	PMT Review	Final												
5E	Final Memorandum #5 (5.5)				Final														
6	Adoption																		
6A	Adoption Draft Main Streets on Halsey Cross Section and Street Design Pl													Draft	PMT Review	PMT Review		Revise	
6B	Adoption Materials (6.2)													Draft	PMT Review	PMT Review		Revise	
6C	Public Hearing Arrangements (6.3)													Draft	PMT Review	PMT Review		Revise	
6D	Staff Reports and 35-day Notices (6.4)													Draft	PMT Review	PMT Review		Revise	

- # Conference Call
- # Consultant Task
- # City/ODOT Task
- # Meeting
- # Week with a Holiday
- # PMT Review